



Missouri State
OFFICE of
PLANNING, DESIGN AND CONSTRUCTION

Weekly Project Updates

**Planning, Design & Construction
 Burgess House
 736 S National Avenue
 Springfield, Missouri 65897
 (417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

The Office of Planning, Design & Construction is pleased to share weekly project updates with the campus, the community, and beyond. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details, or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending September 01, 2017

Renovation and Addition, Glass Hall

RobRoy Viau, Project Manager

Site work is progressing. Concrete is finishing up on the east and south sides. At the south side temporary staging area, the storage trailers are being removed and the area is getting cleaned up. Furniture is being delivered to areas as they are finished. The north and south concourses have had a large portion of furniture installed. Furniture delivery will continue through the few weeks. The second floor career center reception desk is finishing up. The furniture has been delivered and installed. It will be open this week. The work within the addition is being completed. The fourth floor classroom will be receiving ceiling tile and carpet soon. Projector and speakers are being installed in the multipurpose room.

New Elevator Installation, Kentwood Hall

Terry Rowland, Project Manager

Elevator rails continue to be installed. The upper steel structure at the top of the elevator shaft has begun to be installed. Drywall in the new storage/trash rooms is nearing completion. The elevator construction is considered 62%. The elevator doors have been installed on floors 2-6. The construction of the new corridor on the sixth floor is complete. The elevator installation is scheduled to be completed by October 10th.

Renovation, Ellis Hall

Mark Wheeler, Project Manager

Installation of the exterior wall cladding continues with the installation of cladding clips and insulation at the south facade. A wood vertical fin mockup has been installed on a portion of the south facing glass. The fin installation will continue over the next week. Miscellaneous work continues throughout the project with focused efforts in the Jr. Recital Hall and Main Recital Hall. Mechanical, electrical and ventilation rough-in continues along with all AV connections. Stud framing is almost complete in each space and sheet rock will be installed over the next week.

New Health & Wellness Center**Jerry Compton, Project Manager**

As wall panel installation nears completion, measurements for rain screen panels will follow. Installation of glass for the window systems continues. The installation of interior wall framing, door frames, ductwork, electrical and plumbing rough-ins continues in the building. Installation of drywall and construction of the elevator continue.

Renovation of Hass-Darr Hall, West Plains Campus**RobRoy Viau, Project Manager**

Steel is being erected on site. The roof decking is being installed. Site work is progressing.

Expansion of Parking Lot 39**Doug Sampson, Project Manager**

The gate arms at the south side of lot 34 have been removed and concrete poured back. Curb work and sidewalk along Walnut is being installed. Site work will pick up this week as they prepare to install more concrete.

Renovation, Hill Hall**Mark Wheeler, Project Manager**

Demolition of the third and fourth floor is complete. Demolition continues to move to the first and second floors. Water infiltration has been observed and the design team is currently investigating the cause of this issue.

Replace Boilers, Morris Center**Mark Frietchen, Project Manager**

Equipment piping and wiring continues this week. The boiler chimney will be delivered next week in preparation for installation.