



Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

The Office of Planning, Design and Construction is pleased to share weekly project updates with the campus, the community, and beyond. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details, or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending July 30, 2021

Classroom Addition, McQueary Family Health Sciences Hall

Michael Mardis, Project Manager

Drawings for the metal guardrail are under review. The remaining furniture delivery continues to be delayed due to a foam shortage. Glass installation is nearly complete.

New Residence Hall

Bruce Colony, Project Manager

ACM panel installation on the residence floors is complete. Drywall and low voltage work continues. Light gauge framing in three remaining windows is complete. The window frames are being assembled. Framing will begin soon on the ventilation shaft and ground level architectural elements. The southeast stair tower erection is underway and will likely complete this week. Plans are being developed for the installation of the gypcrete underlayment and remaining door frames on the sixth and seventh floors. Millwork fabrication is in progress.

Dining Center Infill, New Residence Hall

Bruce Colony, Project Manager

Construction on the dining center project will be starting again soon.

Building 4 Expansion, Jordan Valley Innovation Center

Laura Derrick, Project Manager

The CMU walls at the stairwell are nearly complete. The foundations for the building, retaining wall, steps, and ramp have been completed. The elevator pit excavation continues to be put on hold due to equipment availability. A steel erection pre-installation meeting was held. Work is scheduled to begin the first week of August. The chiller installation is scheduled for the first week of August.

SPS Agricultural Magnet School, Darr Agricultural Center

Shanon Mitchell, Project Manager

The installation of metal studs for the exterior framing is proceeding. Roof blocking is in progress. Door frames are onsite with installation beginning next week. Concrete forming work for the transformer, greenhouse, and courtyard will begin soon. Follow this [link](#) to the latest video of this project.

Outdoor Performing Arts Pavilion, Tent Theatre**Michael Mardis, Project Manager**

The stagehouse foundation wall formwork has been completed. Concrete walls will be poured next week. Steel column concrete footings are complete. Concrete foundation formwork is being installed throughout the site. Work continues on the selection and details for removable tents and pop-up banners.

Gymnasium Floor Replacement, Foster Recreation Center**Michael Mardis, Project Manager**

The maple floor sanding has been completed. The sealer and the first finish coat have been applied. Striping and the final finish coat will follow.

**First Floor Renovation for the Multicultural Resource Center and Office of Student Engagement,
Plaster Student Union****Adam Shuler, Project Manager**

In the new MRC space, all of the mechanical units are installed, ceiling grid is being hung, and painting continues. Casework installation continues and flooring installation should begin next week. Plumbing fixtures will be installed once the flooring is complete. In the new OSE space, wall framing is almost complete and drywall installation has begun. Mechanical units and ductwork are also being installed. Please check out our [webpage](#) for more information about the project.

Repairs to Tunnel Lid at Bear Blvd., Springfield Campus**Eric Easter, Project Manager**

All concrete placement will be complete by the end of this month, as well as the removal of all fencing and bike path forms. Final grading and hydroseeding will be complete this week. The final walkthrough and punchlist is scheduled for July 30, 2021.

Phase I Building Renovation, Ann Kampeter Health Sciences Hall**Michael Mardis, Project Manager**

A tentative construction schedule is being reviewed.