



## Weekly Project Updates

**Planning, Design and Construction**  
**Burgess House**  
 736 S National Avenue  
 Springfield, Missouri 65897  
 (417) 836-5101

[DesignandConstruction@Missouristate.edu](mailto:DesignandConstruction@Missouristate.edu)  
<http://design.missouristate.edu>

The Office of Planning, Design and Construction is pleased to share weekly project updates with the campus, the community, and beyond. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details, or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

### Update for Week Ending August 13, 2021

#### **Classroom Addition, McQueary Family Health Sciences Hall**

**Michael Mardis, Project Manager**

A schedule is being formulated for the installation of remaining guardrail components. The remaining furniture was installed this week. Awaiting the arrival of glass to replace cracked units.

#### **New Residence Hall**

**Bruce Colony, Project Manager**

Exterior painting has begun. Drywall and insulation work continues on the 7th level and miscellaneous areas around the building. Extensive cleanup and preparation for finishes, as well as the preparation for the conditioning of select areas will begin tomorrow. Coordination of limited mechanical systems will begin next week with the actual start-up planned for the end of the month. A resolution to the stair tower #2 step issue is near.

#### **Dining Center Infill, New Residence Hall**

**Bruce Colony, Project Manager**

Construction on the dining center project will be starting again soon.

#### **Building 4 Expansion, Jordan Valley Innovation Center**

**Laura Derrick, Project Manager**

The elevator pit excavation has resumed. It should be completed and ready for concrete pad pour next week. Steel erection is 45% complete. The chiller installation is complete. A meeting was held with the City of Springfield regarding streetscape coordination.

#### **SPS Agricultural Magnet School, Darr Agricultural Center**

**Shanon Mitchell, Project Manager**

Metal stud framing installation continues, and door frames have been set. Zip board installation on the outer ring of the roof has begun in preparation for the installation of roof insulation. The concrete pad at the transformer and trench drain at the greenhouse will be installed this week. Curb and gutter work are 80% complete. The driveline entrance is now at subgrade, and the concrete culverts are installed. Follow this [link](#) to the latest video of this project.

**Outdoor Performing Arts Pavilion, Tent Theatre****Michael Mardis, Project Manager**

The concrete foundation wall formwork at the high terrace is being installed. The concrete formwork on the east side continues. The stagehouse under slab conduit work has begun. Work on the selections, and details for removable pop-up tents and banner systems continues. Preparations for the selection and ordering of audio-visual equipment, furniture, fixtures, and other equipment has begun. The Jason Rhea memorial design phase continues.

**Gymnasium Floor Replacement, Foster Recreation Center****Michael Mardis, Project Manager**

The floor striping and finishing is complete. Foot traffic can resume beginning next week. Dasher panels will be reinstalled when the floor finish is fully cured the first week of September.

**First Floor Renovation for the Multicultural Resource Center and Office of Student Engagement,****Plaster Student Union****Adam Shuler, Project Manager**

In the new MRC space, painting is complete and the graphics for the feature wall are installed. Casework installation is almost complete, and flooring installation is complete. Everything in the space will be complete next week except for the doors which will be installed later this month. In the new OSE space, drywall installation continues, and electrical work is complete. Mechanical units have been installed and the ductwork is almost complete. Please check out our [webpage](#) for more information about the project.

**Repairs to Tunnel Lid at Bear Blvd., Springfield Campus****Eric Easter, Project Manager**

All above grade work is complete. Punchlist items are being addressed. The grinding down and replacement of the crosswalk striping will be complete by next week.

**Phase I Building Renovation, Ann Kampeter Health Sciences Hall****Michael Mardis, Project Manager**

A tentative construction schedule is being reviewed. A fence has been installed at the construction lay down area. Connex boxes and dumpsters will be onsite next week. The interior ceiling demolition is scheduled to begin mid-September. The Cherry Street underground chilled water work is tentatively scheduled for mid to late fall.