



Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

The Office of Planning, Design and Construction is pleased to share weekly project updates with the campus, the community, and beyond. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details, or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending August 6, 2021

Classroom Addition, McQueary Family Health Sciences Hall

Michael Mardis, Project Manager

Furniture is scheduled to be installed next week. Some units of glass were received with cracks causing a delay in the completion of glass installation until replacement glass is received. A punchlist walkthrough will be scheduled for next week.

New Residence Hall

Bruce Colony, Project Manager

Drywall work remains the main focus in all areas. Exterior painting will begin next week. Door frame installation for all units on the sixth floor has been completed. The installation of the hollow metal door and window frames in the amenity areas is underway. Low voltage work continues. The installation of remaining exterior windows will begin next week. The installation of the gypcrete underlayment on the sixth and seventh floor is planned for early September. Millwork fabrication is underway. The installation of metal screens will begin in September.

Dining Center Infill, New Residence Hall

Bruce Colony, Project Manager

Construction on the dining center project will be starting again soon.

Building 4 Expansion, Jordan Valley Innovation Center

Laura Derrick, Project Manager

The CMU walls at the stairwell have been completed. The elevator pit excavation will resume this week. Steel erection has begun. The chiller installation is scheduled for next week. A meeting was held with the City of Springfield to discuss streetscape coordination.

SPS Agricultural Magnet School, Darr Agricultural Center

Shanon Mitchell, Project Manager

The installation of exterior metal stud framing is proceeding. Interior metal stud framing has begun. Concrete forming and blockouts have been completed at the transformer, greenhouse, and the courtyard. The curb and gutter pour are scheduled for this week. The insulation for the standing seam roof has been delivered. The ductwork layout for the HVAC system is in progress. The drive lane entrance work began this week. Follow this [link](#) to the latest video of this project.

Outdoor Performing Arts Pavilion, Tent Theatre**Michael Mardis, Project Manager**

The stagehouse foundation walls have been completed. Concrete footing work continues to proceed. Work continues on the selection and details for removable tents and pop-up banners. The design for the Jason Rhea memorial is in progress.

Gymnasium Floor Replacement, Foster Recreation Center**Michael Mardis, Project Manager**

Floor striping continues. The floor refinishing in the multipurpose rooms has been completed.

**First Floor Renovation for the Multicultural Resource Center and Office of Student Engagement,
Plaster Student Union****Adam Shuler, Project Manager**

In the new MRC space, painting is complete and the graphics for the feature wall are being applied. Casework installation continues and flooring installation is complete. Plumbing fixtures and casework are being installed this week. In the new OSE space, wall framing is complete and drywall installation continues. Please check out our [webpage](#) for more information about the project.

Repairs to Tunnel Lid at Bear Blvd., Springfield Campus**Eric Easter, Project Manager**

All above grade work has been completed. Punchlist items are being worked through.

Phase I Building Renovation, Ann Kampeter Health Sciences Hall**Michael Mardis, Project Manager**

A tentative construction schedule is being reviewed. A construction kick-off meeting was held this week. The interior ceiling demolition work will begin in the next few weeks. The Cherry Street underground chilled water work is tentatively scheduled for mid to late fall.