



Missouri State™
 OFFICE of
 PLANNING, DESIGN AND
 CONSTRUCTION

Weekly Project Updates

**Planning, Design & Construction
 Burgess House
 736 S National Avenue
 Springfield, Missouri 65897
 (417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

The Office of Planning, Design & Construction is pleased to share weekly project updates with the campus, the community, and beyond. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details, or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending August 25, 2017

Renovation and Addition, Glass Hall

RobRoy Viau, Project Manager

Furniture is being delivered to several areas in both the addition and renovation. EMBA/MBA and the Career Center are receiving all of their desks. Glass handrails are going up in the atrium. Exterior cladding continues to be installed around the addition. The northwest entry vestibule is almost complete.

New Elevator Installation, Kentwood Hall

Terry Rowland, Project Manager

Elevator rails continue to be installed and work on the upper structure inside the elevator shaft has started. New structural beams are on site and scheduled to be installed Monday, August 28. Drywall in the new storage/trash rooms is nearing completion. The elevator construction is considered 60%. The elevator doors have been installed on floors 2-6. The construction of the new corridor on the sixth floor is complete. The elevator installation is scheduled to be completed by October 10.

Renovation, Ellis Hall

Mark Wheeler, Project Manager

Installation of the exterior wall cladding continues with the installation of cladding clips and insulation. A wood vertical fin mockup has been installed on a portion of the south facing glass. Site work and cleanup continues around the site and the site has been seeded on the north side. Exterior sidewalks and the concrete bike pad have been poured. Wall flashing is installed at the parapet cap at the Jr. Recital Hall roof and the rework of the stone caps is occurring. Terrazzo flooring and patches have been placed and polished. The acoustic panel ceiling in the lobby area is almost complete. Work continues in the Jr. Recital Hall with stud framing and mechanical, electrical and plumbing rough-in. This work also continues in the Main Recital Hall with the installation of sheet rock and wood panels.

New Health & Wellness Center

Jerry Compton, Project Manager

Wall panel installation is nearly complete. Installation of glass for the window systems is underway. The installation of interior wall framing, door frames, ductwork, electrical and plumbing rough-ins continues in the building. Installation of drywall has begun. Assembly of the elevator is underway.

Renovation of Hass-Darr Hall, West Plains Campus**RobRoy Viau, Project Manager**

Structural steel assembly has begun. The contractor is preparing the site and existing building for the new communications cabling.

Expansion of Parking Lot 39**Doug Sampson, Project Manager**

Pending no rain this week/weekend, the general contractor will mobilize the site on Monday with concrete to follow. The existing island will be removed and the electrical along Walnut will be relocated.

Renovation, Hill Hall**Mark Wheeler, Project Manager**

Demolition of the fourth floor is complete and is approximately 90% complete on the third floor. Demolition will continue to move to the second floor and the basement over the next several weeks.

Replace Boilers, Morris Center**Mark Fritchen, Project Manager**

Equipment was delivered this week. Boiler and pump installation has begun and will continue for several weeks.