



Weekly Project Updates

Planning, Design & Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

The Office of Planning, Design & Construction is pleased to share weekly project updates with the campus, the community, and beyond. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details, or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending September 08, 2017

Renovation and Addition, Glass Hall

RobRoy Viau, Project Manager

Terrazzo stair treads are being installed on the grand atrium stair. The video wall is being framed, drywall installed and painted. The board room is being framed and mechanical rough-in is taking place. Fourth floor ceiling installation has started. The glass handrails are being installed on the fourth floor terraces. The terrace roof top pavers will be installed this week. Second floor collaboration rooms have been framed and the structural steel has been installed.

New Elevator Installation, Kentwood Hall

Jerry Compton, Project Manager

Elevator rails continue to be installed. The existing elevator shaft is being slightly enlarged to provide required clearance for the new equipment. Work at the top of the elevator shaft continues. Work in the new janitor closets is considered to be 76% complete. The elevator installation is scheduled to be completed by October 10th.

Renovation, Ellis Hall

Mark Wheeler, Project Manager

Installation of the exterior wall cladding continues with the installation of sub framing channels, cladding clips and the wood panels. Substructure for the wood vertical fins are being installed on the south facing glass. Metal panels at soffits and roof edges are being installed on the north and west faces. Miscellaneous work continues throughout the project with focused efforts in Jr. Recital Hall and the Main Recital Hall. Mechanical, electrical and ventilation rough-in continues in these areas along with all AV cable pathways. Stud framing is complete in each space and sheet rock is almost complete. Plywood backing panels are installed and painted in the main recital hall.

New Health & Wellness Center**Jerry Compton, Project Manager**

Installation of glass for the window systems continues. The installation of interior wall framing, door frames, ductwork, electrical and plumbing rough-ins continues in the building. Installation of drywall and construction of the elevator continue. Installation of exterior stone panels has begun. Startup of HVAC is expected later this month. The design for the new landscape plan is nearly complete.

Renovation of Hass-Darr Hall, West Plains Campus**RobRoy Viau, Project Manager**

The sprinkler system in Putnam and Garnett is complete. Steel continues to be erected on site.

Expansion of Parking Lot 39**Doug Sampson, Project Manager**

The curb is being installed and concrete being poured along the north side of the site. Curb inlets are being installed along the south side of the site. Site fencing is being removed and the sidewalk along Walnut is being restored.

Renovation, Hill Hall**Mark Wheeler, Project Manager**

Demolition of the third and fourth floor is complete except for subflooring system at the classrooms. Demolition of the second floor almost complete. Demolition will move to the first floor over the next few weeks. Water infiltration has been observed at the roof and the design team is currently investigating the cause of this issue.

Replace Boilers, Morris Center**Mark Frietchen, Project Manager**

Equipment piping is complete. Electrical work continues. The boiler flue material is being prepared for installation on September 15, 2017.